

WEEKLY PROJECT SUMMARY

Houston Engineering, Inc.
1401 21st Avenue North
Fargo, ND Ph (701) 237-5065

Week Ending:
11-10-2024

Project: Little Floyd Lake Rock Arch Rapids

Project No: 6498-0003

Contractor: Hough Inc.

Weather Summary This Week: Weather was cool this week with highs ranging from 43 to 55 degrees and lows from 29-43 degrees. The site received no precipitation.

Work Completed This Week:

Monday – Hough arrived onsite and unloaded equipment. They shot control points and tied in their machine control. They began excavation of the subgrade and began installing class 2 rip rap for the ramp base.

Tuesday – Hough completed setting class 2 rip rap for the ramp base and began installing class 3 rip rap.

Wednesday – Hough modified the existing dam. They continued setting class 3 rip rap and began installing rock weirs.

Thursday – Hough completed setting class 3 rip rap and the rock weirs. They installed the 18” inlet culvert and flap gate as well.

Friday – HDQ Landscaping was onsite in the morning, working with the landowners, and planted trees. Hough began hauling in topsoil and began leveling and grading of the site. Once completed, HDQ Landscaping came back onsite and completed seeding and hydro mulching. Hough brought in some additional gravel for the landowner’s driveway. With construction completed, Hough hauled all equipment offsite.

Saturday – No work completed.

Sunday – No work completed.

Problems and Anticipated Work Not Completed: None.

Projected Work Schedule for Next Week: None.

Laboratory or Field Tests This Week: None.

Resident Project Representative: Cody Zarak

Date: 11-13-2024

WEEKLY PROJECT SUMMARY



Modification of the existing dam

WEEKLY PROJECT SUMMARY



Weir installation throughout the rock arch rapids

WEEKLY PROJECT SUMMARY



Final chinking throughout rock arch rapids

WEEKLY PROJECT SUMMARY



Seeding and hydro mulching over site finish grade.