

# Buck's Mill Dam Modification Project



## Water Level Readings 2/16/2026 – 3/3/2026

Water levels are documented on the north bank of the dam twice a day during construction. The Ordinary High Water Level for Mill Pond is 1328.7 ft (NGVD 29).

Gauge (ft) at 5.00 1329.22 per MEI survey on 10/04/2024  
Gauge on Dam's North Bank

Project Day	Date	AM		PM	
		Gauge (ft)	Elev (ft)	Gauge (ft)	Elev (ft)
1	2/16/2026			4.66	1328.88
2	2/17/2026	4.7	1328.92	4.6	1328.82
3	2/18/2026	4.68	1328.9	4.68	1328.9
4	2/19/2026	4.7	1328.92	4.68	1328.9
5	2/20/2026				
6	2/21/2026				
7	2/22/2026				
8	2/23/2026	4.68	1328.9	4.68	1328.9
9	2/24/2026	4.70	1328.92	4.68	1328.9
10	2/25/2026	4.70	1328.92	4.68	1328.9
11	2/26/2026	4.68	1328.9	4.68	1328.9
12	2/27/2026				
13	2/28/2026				
14	3/1/2026				
15	3/2/2026	4.68	1328.9	4.68	1328.9
16	3/3/2026	4.68	1328.9	4.68	1328.9